



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 23/10/2025

Area: WT

Equipment	Job
MIS	OP 2 /D4 motor coupling removed for sending ERS
OT 4	LS 1 ,Switch replaced and striker welding done, tested , OK kept in circuit
MIS	16A SP MCB replaced in tippler LDB
OT 4	hopper lighting done ,2* 400 W S V fitting replaced
SCO 1A	Festoon cable fixed properly by fixing guide roller which was fallen
OP 1 and CP 3	After rake maintenance done