



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/02/2026

Area: OHP

Equipment	Job
jh o-3	ldb, pdb cleaning is done. ; co-14,15 receiving chute vibrators tb tightness and cleaning done.
co-9a hoist area, co-10a brs area	lighting is improved.
dss-5 of losp-2	control feedback checking is done
vs-1a,2a,3a,4a,5a, 9a h/e hoists	ppm is done
lc-8 io rack	one sitop of lc-8 io rack is powered with 110v from energo mcc at om-16.
co-31a,33a,35a,37a,38b, o-15, j/e hoists	ppm is done
co-24 brs	receiver sensor cable changed and kept in circuit.
co-5a	electrical brs is removed from circuit, newer mechanical brs installed and taken in circuit.
brc-1 on co-8a	ppm is done
CR-3A vibration sensor	fixed back in place and checked.
tt-1 pcrd cable	cable insulation is done properly and winding done.