



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/06/2025

Area: OHP

Equipment	Job
CO-6	Motor MPR was installed and tested okay
CO-5	Motor TB one phase re lug was done and tested okay
RBF-1A,2A,3A,RSCO-2A,13A,RSCO-1A	Motor side PPM done
VF-1A	Power cable rerouting done and tested okay
CO-49	P/C cable earth fault rectified and kept in line
CO-21	ZSS cable joint done at H/E
TBS on CO-19	Cabin Fan provided at operator cabin
WOBR-4 ON CO-6A	5.5KW LT motor removed coupling removed and new motor was made ready, installed and tested okay
BRC ON CO-32	BW-1,2 Running inspection done
CO-31	HT I/O maintenance done