



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 30/01/2026

Area: WT

Equipment	Job
CP 3 jobs	Control cable laying done for Limit switches and both side D B U
CP 3 jobs	Emergency switch installed and cable laying done
CP 3 jobs	G I pipe welding and cable laying done for sensor
OT 1,2,3 and 4	Hopper area 200W LED light fitting installed in addition
CO 3 level	200W LED light fitting replaced
OP 5 and 6	Anti collision sensor checked and kept in circuit
OP 1,3,5 and 6	After rake maintenance done