



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/08/2025

Area: OHP

Equipment	Job
tt-1,2,3,4 modem and master radio modem	powered up and feedback checked till LC7 IO rack.
co-6a,5a,34,35	yard focus lights rectified.
co-77,78,84,85 chute vibrators	discharge chute vibrators rectified and restored their auto operations.
co-14a brs	module reset pb replaced.
cr-2	motor termination is removed , due to mechanical breakdown and shifted to above level.
vs-1 backside limit switch	switch damaged, replaced switch and restored in circuit.
rsco-1a,rsco-2a,rcsco-6a,co-10a ; vs-1a,2a,3a,4a,5a	panel side ppm is done.
co-33a,35a gallery	illumination is improved.
co-33a chute vibrator	discharge chute vibrator found fallen, re-fixed in position and tested in auto mode.
co-38b cjd	restored in circuit
co-69 ; cc-8,14,18	motor and feeder side ppm is done.