



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/10/2025

Area: OHP

| Equipment | Job |
|--|---|
| co-26 | power cable for co-26 up gradation is shifted from tippler to co26 head end. |
| brc on co-28 | ct end limit switch towards chp side cover got damaged and is not acting in between, replaced cover and new striker welded in position. tested ct in auto mode. |
| co-6a brs | sensor cable replaced and tested, restored in circuit. |
| co-12a hoist panel | control transformer failed, replaced with spare and restored hoist operations. |
| cbms-1a on co-11a | ppm is done |
| vs-1a,to vs-5a hoists | ppm is done |
| co-57 ,43a,42a gallery | lighting is improved. |
| JH O-3 ; co-14,15,16 t/e gallery area. | ldb ppm is done and bay lighting rectification is done., |
| co-59,bpc-1,bpc-2,27a,28,30a,8a,doga,18a,15a | lighting status inspection is done. |
| chute vibratrs inspection | co-31a,34a,32a inspection is done |
| co-32a chute vibrator | motor tb terminations got damaged, proper termination is done and checked. |
| co-61,64 | motor and feeder side ppm is done |