



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 21/08/2025

Area: IOSA

| Equipment | Job |
|------------------------|--|
| OM-4 | DE-WATERING IS IN PROGRESS. |
| VACCUM CIRCUIT BREAKER | SPARE BREAKER CIRCUIT FAULT RECTIFIED AND CHECKED. |
| OC-2A,3A,6A,7A | FIELD DEVICES CHECKED AND RUNNING INSPECTION DONE. |
| WOBR(FLS) | DEFECTIVE 5.5KW MOTOR SHIFTED TO ELECTRICAL SHED. |
| WOBR(FLS) | LT MOTOR-5 REPLACED WITH SPARE ONE AND TERMINATION, DIRECTION, CURRENTS TAKEN AND TRIAL DONE DONE AFTER COUPLING |
| OC-4A | DEFECTIVE BELTSWAY SWITCH REPLACED AND FEEDBACK CHECKED. |
| LIGHTING | LIGHTING DEFECTS RECTIFIED IN OC-3A AND OC-4A CONVEYOR GALLERY. |
| WOBR (FLS) | POWER CONTACTOR AND MOTOR TB CHECKING DONE FOR BOOM CONVEYOR AND HYDRAULIC POWER PACK PUMP MOTOR. |
| OC-19A | PPM DONE ON MOTOR AND PANEL OF VENTILLATION SYSTEM. |