



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 13/12/2025

Area: CHP

| Equipment                        | Job   |
|----------------------------------|---|
| Lighting                         | Tunnel lighting, JH-1,2,3 inspection done and circuit rectification done          |
| LC-13 Lighting                   | Outside building circuit rectification done and 2no's lights made ok              |
| CC-57 Hoist                      | Wire rope adjustment done and placed in position. Upl limit to be kept in circuit |
| SCR-5,9 Instrumentation switches | Maintenance done  |
| Misc                             | LC-2 top modem connected for testing and modem to PLC room Ethernet cable laid    |
| JH-17,18,19 HOISTS               | ppm work done   |
| CC-33, RECL-1                    | Motors greasing done  |
| RECL-1                           | Lighting circuit rectification done   |
| Lighting                         | CCR lighting fault rectification done and 3no's 120w lights arranged              |
| SCR-6 LUFF MOTOR                 | Failed motor removed, coupling removed and motor sent to ERS                      |
| CC-42                            | ppm work done   |