



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/07/2025

Shift: B

Incharge(s): Amit Roy, K SANKARA RAO

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	wobr on co 26	slew not taking place drive trip	drive reset	19:45:00	20:00:00	
2	OHP	brc on co 33m	b/w 1 not running	fault reset than ok	16:30:00	16:45:00	
3	OHP	vs-2	Reported not healthy	OLR acted.Reset done	21:45:00	21:55:00	
4	OHP	CO-26	Reported not healthy	OLr acted. reset done	21:45:00	21:55:00	
5	CHP	cc 51a	olr acted(4times)	olr reset	17:05:00	20:50:00	due to material over load
6	CHP	cc-54	olr acted	olr reset	14:50:00	15:00:00	
7	CHP	CC-105 SCR 7	Reported LT not taking place	PCRD chain problem.Cable loop given for operation	14:00:00	15:00:00	To be checked from mechanical side
8	CHP	CC-104 SCR-9	LT not taking place	PCRD gearbox problem.Cable loop given for operation	15:00:00	16:00:00	To be checked from mechanical side
9	CHP	CC 40 S-1	LT not taking place	PCRD gearbox problem.Cable loop given	15:15:00	16:00:00	To be checked from mechanical side



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/07/2025

Incharge(s): Amit Roy, K SANKARA RAO

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
10	CHP	CC-44	Reported not healthy	OLR acted.reset done	17:00:00	17:15:00	
11	CHP	CC-38 SCR-3	B/C not running	signal missing due to plc not communicating. PLC power recycled	16:00:00	16:35:00	
12	CHP	CC-39 SCR-6	B/W not rotating	Hose pipe damaged.	18:00:00	18:20:00	Informed to mechanical
13	CHP	CC-112 SCR-8	Slew not working	OIL low level acted and charge pressure low acted.Forced in program and then removed and tested okay	21:20:00	21:45:00	Oil to be filled in tank
14	CHP	CC-34 SCR-2	Reported LT not taking place	PCRD ot acted. Tension released and tested okay	21:00:00	21:20:00	
15	WT	ot-1	initional not com checked no electrical problem	informed to mech	14:30:00	14:45:00	
16	WT	sco-1a (c) drive	frequently olr acted checked one phase got cut in festoon cable	re joint done than ok	19:30:00	20:00:00	