



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/02/2026

Area: IOSA

Equipment	Job
INSPECTION	OC-9A AND OC-11A CONVEYORS INSPECTION DONE AND DEFECTS RECORDED.
PLC	REMOVED GENIUS BUS COMMUNICATION CABLE RESISTANCE CHECKED.
CHUTE VIBRATOR	OC-23A TO OC-25A CHUTE VIBRATOR MOTOR FIXED AFTER BASE FRAME MODIFICATION AND WELDING. CONNECTIONS GIVEN AND CHECKED.
1-142LC-2	RIO NODE RESISTANCE CHECKED AND PATCHCORD HEALTHINESS CHECKED.
WOBR (LnT)	DEFECT RECTIFIED IN LIGHTING CIRCUIT AND CHECKED.
MISC	HOUSEKEEPING DONE IN 1-14LBDS-2 SECOND FLOOR.
WOBR (FLS)	PPM DONE ON MOTORS AND FIELD DEVICES