



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/01/2026

Area: OHP

Equipment	Job
wbr-4 on co-6a ; tbs-4 on co-5a	ppm is done ; tbs-4 rbc boom focus lamp rectified.
JH-14 , BPC-1,bpc-2,27a,30a, h/e hoists	hoists ppm is done
co-34a,36a	safety devices ppm is done
rsco-2a, rbf-1a,2a,3a ; co-db-1 ; co-5a,30,31	motor and panel side ppm is done.
vf-2a motor	motor towards crmp side base bolts were replaced, base crack is observed, was welded properly by mechanical.
co-19	earth fault is found in start pb circuit. isolated and given for operation. cable is laid between cjb to pb station and restored in circuit.
cr-3 and cr-2	ht panel entry points are sealed using putty.
co-7	brs and pullchord checked and kept in circuit.