



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/02/2026

Area: OHP

Equipment	Job
wobr-3 on co-26	crmp side slew limit striker was missing, welded new one in its place.
co-8a, db-1	motor and panel side ppm is done
de-101	ral-1, chp side ral motor faulty, disconnected.
brc-4 on co-28	Slip Ring B phase lug got cut , cleaning done at slipring box, re lug done and charged brc.
co-10a	jod kept in circuit after switch replacement.