



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/02/2026

Area: IOSA

Equipment	Job
LBDS-2	6.6KV BUS COUPLER DEFECT RECTIFICATION IN PROGRESS. BREAKER SPRING CHARGING MOTOR FAILED.
OC-17A	PPM DONE ON MOTOR SIDE
PLC COMMUNICATION	COMMUNICATION FAILED IN LC-1 AND OM-1 4 TIMES. POWER TO RACK RECYCLED AND GIVEN CLEARANCE AFTER COMMUNICATION ESTABLISHED