



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 30/08/2025

Area: WT

Equipment	Job
CO 5,6,7 Tunnel	Lighting improved ,120W 2nos and one 200W LEDs replaced
OP 9	panel and motor side ppm done
MIs	RMD room near E-Goomty,supply problem, found R-phase cable fault and changed to B-phase
OP 10	LOTUS modem checked, found fixing position changed,fixed it properly ,now OK
Mis	Key made ready and coupling fixed to OP1 ,D4 motor
OP 4 and 5	After rake maintenance done