



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 29/04/2025

Area: OHP

| Equipment | Job |
|--------------------------|---|
| OLD DAY BINS Air Blaster | MPCB contact issue rectified and restored for operation. |
| CF-1 | cjb high problem is rectified. |
| rsco-9a | zss probe 50mm dia is installed and tken into circuit. |
| LOSP-1 and LOSP-2 | spare motors inspection is done. |
| 1-141lc3 i/o rack | unused bits cores were removed |
| DE-5 | all drives currents checked and recorded. |
| 1-14lc8 T/F room | housekeeping is done. |
| wobr-1 on co-26 | running inspection is done for bucket wheel and boom conveyor. |
| tbs-7 on co-19 | left boom running inspection is done. and co-19 running inspection is also done. |
| tbs-2 on co-22 | pcrd layering is done properly, and Left boom running inspection is done. |
| wbr-3 on co-29 | boom zss module is changed and its estop pb is changed in cabin. PCRD layering is done properly. Running inspection of boom conveyor, and bucket wheel is done. |
| wobr-4 on co-25 | yard focus lamp is replaced, |
| tbs-5 on co-24 | ppm is done |
| tbs-1 on co-21 nd co-21 | ppm is done at both sides |
| brc-2 on co-28 | festoon cable maintenance is done |
| co-5a | panel side ppm is done |
| brc-1 on co-31 | zss high cores were changed to spare ones and restored, zss in circuit. |