



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 06/01/2026

Area: OHP

| Equipment   | Job  |
|---|--|
| co-19 estop   | push button damaged, replaced .  |
| brc on repair bay   | motors ppm is done. It m4 motor kept aside for mechanical gearbox job,                             |
| rsco-1a   | spare coupling is fixed and kept ready at rsco-1a level.   |
| bf-5a   | missing zss target welding is done.  |
| co-16a,16b,17a,17b ; co-23                                    | motor and panel side ppm is done. 23 motor side ppm is done.                                       |
| co-47 t/e, rbf-3a level ; locp-2<br>hydraulic power pack area | lighting is improved.  |
| wbr on co-25  | luff operation tnc switch on operator desk was not working, replaced with push buttons and tested. |
| co-69 receiving chute chute<br>vibrator                       | overhauling is done, found ok, to be fixed back in position.                                       |
| rco-1a,rco-2a, bpc-1,bpc-2 ;<br>rsco-9a ; co-15, tt-2         | motor and panel side ppm is done ; tt-2 and co-15 cjd ppm is done                                  |