



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 16/06/2025

Shift: B

Incharge(s): Lal Singh, Arnab Roy

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO 1A	BRS bypass request by operation	Bypass done	21:00:00	21:15:00	
2	OHP	CO 14	BSS bypass request by operation	Bypass done	15:30:00	15:40:00	to be kept in circuit when stream stopped
3	OHP	TT 2 on CO 21	Position signal not coming due to fuse blown in CJB	After fuse replcement still signal flickering . So bypassed in IO rack	21:20:00	21:45:00	To be checked
4	OHP	BRC on CO 33M	BC not starting	Emergency stop push button problem, rectified	19:30:00	20:00:00	
5	OHP	TBS on CO 19	Left luff not working	Mechanical brake problem	15:20:00	15:40:00	
6	OHP	WOBR on CO 25	Slewing not working due to M-1 OLR acted	reset done	20:15:00	20:30:00	
7	OHP	BRC on CO 32	BW 2 ZSS problem	Bypassed	14:25:00	14:50:00	Done by G shift
8	CHP	CC 32 , SCR 5	LT not working ( 4 times)	Overtension acted and M 3 motor tripped . Reset done	15:15:00	19:30:00	
9	CHP	CC 34 , SCR 2	LT not working due to PCRD overtension acted	Released	16:05:00	16:25:00	
10	CHP	CC 39 , SCR 7	LT not working due to overtension acted and Drive tripped	Overtension released and Drive reset	17:25:00	17:40:00	
11	CHP	CC 44	OLR acted	reset done	19:30:00	19:40:00	



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 16/06/2025

Incharge(s): Lal Singh, Arnab Roy

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
12	CHP	CC 36 , SCR 1	Boom position not coming in GVM side	Position bit bypassed	19:35:00	19:50:00	
13	CHP	CC 131	OLR acted	reset done	16:50:00	18:05:00	
14	CHP	CC 54	OLR acted	reset done	18:30:00	18:35:00	
15	CHP	CC 9	Not running due to Belt sway acted	reset done	17:15:00	17:30:00	
16	WT	CT 2	Inhaul tripped on overload	reset done	15:55:00 20:10:00	16:05:00 20:20:00	
17	WT	CP 1	Not moving	Communication reset done on SCADA	15:25:00	15:30:00	
18	WT	OP 5	Not moving due to main breaker tripped and OLR acted	Bottom C clamp bend , proper position done. Main breaker reset done	18:55:00	19:45:00	