



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 26/12/2025

Area: OHP

Equipment	Job
tbs-1 on repair bay	ht transformer cleaned, termination checked at both ends. transformer oil topup is done. mcc side walls sheets welding is done
co-37a,38b,bpc-1,bpc-2,27a,30a	hoists inspection is done.
co-59 sprinkler system	plc o/p bit is programmed and kept sprinkler system in plc auto mode.
co-37a gallery ; h/e and t/e area ; 29 gallery ; 23 walkwayfocus ; 19 takeup area ; 26,25,21 gallery focus ; co-20 takeup area	lighting is improved
co-5	removed motor is sent to ers
cr-3 control transformer	alternate 240v source is removed, transformer fuses changed, cleaned and restored crusher operations.
co-16a ; 50 ; 51 ; rsco-9a, co-58 ; co-3a,tt-4	motor and panel side ppm is done. tt-4 cjd ppm is also done