



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 13/10/2025

Area: CHP

Equipment	Job
JH-17	De watering done
SCR-6	Left end limit not working. Limit switch changed and made healthy. Bypass removed and kept in circuit
SCR-6	Slew bucket wheel pump power contactor changed and testing done
SCR-3	shifted from CC-40 to CC-35
STK-2	shifted from CC-35 to CC-36 bed