



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/06/2025

Area: CHP

| Equipment | Job |
|-----------|---|
| CC 222 | Lighting ckt rectification done and improved lighting |
| CC 38 | Mechanical BRS installed with control unit and kept in ckt |
| SCR 8 | LT end limit tested |
| S 3 | HT cable joint done by DNW, terminations done, fuses replaced and power charged |
| CC 7,8,9 | BRS maintenance was done |