



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 14/08/2025

Area: WT

Equipment	Job
OT 5 series	Panel and Motor side ppm done
OP 3	D1 Over Load Relay checked ,found OK bypass removed and D4 kept in circuit after Mech. clearance
CP 4	Trolley line checking done ,Middle and Bottom C - Clamps replaced,Bus bar adjusted @ 77 and 68
CP 3	After rake maintenance done, one lug replaced in D4
OP 1,4 and 8	After rake maintenance done