



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 24/09/2025

Shift: B

Incharge(s): K SANKARA RAO

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	BRC ON CO-32	REPORTED ALL DRIVES ARE NOT RUNNING CHECKED AND FOUND ACB OFF CONDITION	ACB MADE ON THAN OK	15:10:00	15:30:00	
2	OHP	CO-1A	REPORTED BRS NOT RESET CHECKED AND FOUND SENSORES COVER WITH MATERIAL	MATERIAL CLEAR AFTER BRS RESET THAN OK	15:50:00	16:15:00	
3	OHP	TIS-6 ON CO -29	NOT RUNNING CHAIN GOT CUT	INFORMED TO MECHANICAL AND FEEDBACK BYPASSED THAN OK	17:00:00	17:30:00	
4	OHP	BRC ON CO-32	B/C OLR ACTED	RESET DONE	18:40:00	19:00:00	
5	OHP	WOBR ON CO-26	B/C NOT RUNNING CHECKED AND FOUND BELT SNAP	INFORMED TO MECHANICAL	19:10:00	19:30:00	
6	OHP	WOBR ON CO-6A	REPORTED LT NOT STOP BREAKS LOOSE	MECHANICAL LT BREAKS ADJUSTED THAN OK	19:40:00	20:00:00	
7	CHP	CC-51	OLR ACTED(7TIMES)TO STOP FEEDING CONVEYOR	RESET DONE	15:00:00	17:30:00	
8	CHP	CC-54	OLR ACTED (5TIMES)	RESET DONE	15:30:00	18:45:00	
9	CHP	RG-3	STARTING WITH OUT COMMEND CHECKED AND FOUND PB ELEMENT PRESED CONDITION	PB RELEASED THAN OK	19:30:00	19:40:00	
10	CHP	CC-37 SCR-7	LT NOT TAKING PLACE PCRD O/T ACTED	RELEASED	16:50:00	17:00:00	
11	CHP	CC-105 SCR-10	LIGHTING MCCB TRIP	MCCB MADE ON THAN OK	19:20:00	19:30:00	



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 24/09/2025

Incharge(s): K SANKARA RAO

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
12	CHP	CC-104 SCR-9	SLEW NOT WORKING OIL TEMPERATURE HIGH	AFTER OIL TEMPERATURE LOW THEN RESET OK	19:30:00	19:50:00	
13	CHP	CC-37 SCR-7	SLEW NOT WORKING OIL LEVEL ALARM IN SPIDER NOT RESET INFORMED TO MECH	AFTER OIL FILLING THAN RESET OK	19:40:00	20:20:00	
14	CHP	CC-105 SCR-10	SLEW AND LT NOT WORKING SLEW END LIMIT ACTED LT DRIVE TRIP	LIMIT RELEASED AND DRIVE FAULT RESET THAN OK	20:00:00	20:30:00	
15	CHP	CC-31 SCR-4	LT DRIVE TRIP	DRIVE RESET DONE AND PCRD CABLE PROPERLY LAYING WAS DONE	21:20:00	21:40:00	