



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 23/05/2025

Area: WT

Equipment	Job
OP 9	checked @ dead end found over traveled to non- power zone, brought it to power zone( striker to be adjusted )
CP 1	D6 ,35 sq mm cu lug( B-Phase) replaced in T B,power made ON and bypass removed
CP 1 and 3	after rake maintenance done
OP 2,4,6 and 8	after rake maintenance done