



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 17/06/2025

Area: OHP

Equipment	Job
brc-4 on co-34	hooter problem rectified and tested.
co-30,31,32	motor, panel ppm and their h/e area hoists ppm is done.
brc on co-32	b/w2 zss module replaced and tested.
tbs on co-7a	machine ppm is done.
tt-1,2,4	panels blowing and tightness is checked.
co-5,6,7,1a cjb's, JH O-2 LDB	tightness checked and maintenance is done.
JH O-3 ; co-5 tunnel slope area.	bay lights used and illumination is improved.
co-50,51,53,14a,14b	panel and motor side running inspection is done.
co-16a,16b,17a,17b,41a,42a,50,53,56	h/e area hoists ppm is done
EOT-1	bus bar cleaning and collector pads tightness is ensured.
SB-1 bunker level low interlock	bunker low level interlock for vf-14,15 stoppage is bypassed in om-10 io rack as per operation requirement.
tis-2	checked and restored into circuit.
BRC-5 sandvick	3 icons for CT speed selection are provided in hmi for varying among them.