



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 12/11/2025

Area: WT

Equipment	Job
OP 3	New motor shifted and placed in D6 and alignment done( termination is pending)
OP 3	D2 motor re alignment done after Mech. clearance due to bed misalignment
OP 3	control circuit checked and 5A1 rotor cantactor cleaning and panels blowing done
OP 10	stand by PLC installed and testing done
CT 2 hopper	200 W,LED light fitting replaced near M2
CC 2 and staircase	Lighting ,CC 2 area circuit problem rectified and staircase 8 nos tubes replaced
CO 4	120 W LED replaced @ tail end area
OP 2,3,5,7 and 9	After rake maintenance done