



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/06/2025

Area: CHP

Equipment	Job
CC 222	Lighting ckt rectification done and improved lighting
CC 38	Mechanical BRS installed with control unit and kept in ckt
SCR 8	LT end limit tested
S 3	HT cable joint done by DNW, terminations done, fuses replaced and power charged
CC 7,8,9	BRS maintenance was done