



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 31/10/2025

Area: IOSA

Equipment	Job
BLENDER RECLAIMER	PPM DONE ON XMD PANEL AND CHECKED FOR ANY LOOSE CONTACTS.
OC-19A	FIELD DEVICES INSPECTION DONE AND LIGHTING INSPECTION DONE AND DEFECTS RECORDED.
TBS	LEFT BOOM CHUTE VIBRATOR BASE FABRICATION DONE AND FIXED CHUTE VIBRATOR MOTOR .
OC-18A	ADJUSTMENT DONE FOR MECHANICAL BRS. FEEDBACK CHECKED .
OC-29A	CHECKED THE ELECTRICAL HOISTS AT OC-29A HEADEND, MIDDLE , TAILEND AND AT OC-5A HEADEND.
OM-1 PLC	2A MCB FIXED AND CONNECTED FOR 110V HIGH FROM GE PLC OM-1 TO SIEMENS PLC AT 1-141LC#3 BLDG.
OC-13A	ZERO SPEED MODULE AND FEEDBACK CHECKED.
OC-2A,3A AND OC-7A	MOTOR VIBRATION READINGS RECORDED.
OJH-4B	PPM DONE ON ELECTRICAL HOIST MOTOR AND PANEL.