



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/12/2025

Area: OHP

Equipment	Job
tbs-1 on repair bay	transformer cleaning is done; slip ring maintenance is done ; mcc roof sheets replacement job is under progress.
co-6,7	motor greasing is done
32a t/e, 30a h/e,27a h/e and 32a gallery ; co-5 wall side and sump pump area	lighting is improved.
ocr-hmi	dp to hdmi convertor failed, replaced with a spare one and restored.
brc-3 on co-33m	thermal olr replaced with mpcb and control mcb changed in pcrd panel and tested It along with pcrd operation.
co-1a,2a,rsc-10a,17,18 , 66 ,69 and JH-6 hoist	motor and panel side ppm is done