



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 30/04/2025

Area: WT

Equipment	Job
LC 10A	pusher panel ppm done for CP 1 to CP 4
CO 3(BELT)	In P J B,near motor, 3 nos 50 sq Al lugs replaced for I/C cable
OP 4	D6 motor J B ,stater terminal block replaced and insulation packing provided, D6 kept in circuit
SCO 1A	pull cord switch replaced and bypass removed
CP 1	Forward limit striker adjusted near tippler and tested
	after rake maintenance done

OP 4 &5