



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/07/2025

Area: OHP

Equipment	Job
losp-1	ground floor and sb6 bunker area, lighting improved.
om-9	profibus cable dressing is done.
co-1a	motor and feeder side ppm is done,
all bypasses in stacking stream removed	restored in circuit ; co-6 pull chord and co-9brs are pending.
co-2a to rsc-10a	chute vibrator is restored after mechanical job.
TT-1,2,3,4	PCRD AND CENTRE jb inspection is done.
co-4a brs	checked, found belt holes are present, informed operation and restored in circuit.
wobr-4, brc-5, brc-4	solenoid plugs cleaning is done.
brc-4 on co-34	zss of bucket wheels are restored in circuit.
75kw spare motor of co-1	shifted to co-25 h/e area , returned after overhauling.
brc-1 on c-28	festoon cable arrangement is adjusted.