



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/01/2026

Area: CHP

Equipment	Job
COB-5 CC-223	Material interlock from CPP tested and found ok.
CC-103, TT on CC-103	panel and motor ppm done, TT motors and TT panel ppm done
RG-1	panel and motor ppm done
SCR-4	LT motor-8 connections removed for gear box replacement and re termination done after job completion
SCR-1,SCR-5	Lighting timers made through PLC
COB-5 C-1,C-2	Remote I/O panels door glass openings closed with sheets
Misc	CC-112,111,31,32 machines walkway focusing lights changed
CC-107,CC-125 LIGHTING	Fault rectification done and lighting improved