



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 20/10/2025

Area: IOSA

Equipment	Job
OM-4	CABLE TRENCH DE-WATERING IS IN PROGRESS.
OC-36A / 37A	230V POWER SOCKETS CIRCUIT MODIFIED AND SUPPLY MADE AVAILABLE IN SINGLE PHASE POWER SOCKETS
OC-21A	BY PASS IN MPR RELAY REMOVED AFTER CHECKING
OC-15A	BELT TYPE CAGE PROVIDED. FIXED ZSS MODULE AND PROBE. CHECKED FEEDBACK
WOBR-LnT	AUTO TRIAL RUN DONE. CHECKED BOOM CONVEYOR AND HPP MOTOR CURRENTS
TBS	AUX RELAY FIXED AND WIRING DONE IN MAIN POWER CONTACTOR FOR CIRCUIT MODIFICATION IN BOOM CONVEYORS.
OC-19A	PPM DONE ON H/E and T/E SUMP PUMPS