



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 20/02/2026

Area: OHP

Equipment	Job
co-8,9 gallery	lighting is improved.
jh-4 and jh-6	hoists ppm is done; ldb ppm is done
lc-8	mcc house keeping is done. co-85 brs rectified and kept in circuit.
vf-8a,9a,10a,vf-15a,vf-16a, ; co-15a,41a,42a,43a,	motor and panel side ppm is done. chute vibrators ppm is also done.
tbs-3 on co-20 rbc	motor tb stud broke and flash over took place inside motor tb, re termination is done, MCCB failed, 2 poles got welded, spare MCCB provided, given clearance with LBC . MCCB of RBC needs to be changed when required.
Unit-2	Crusher Lubrication and Hydraulic Solenoid plugs were cleaned. crusher aux mcc housekeeping is done.
co-82,83,vf-26,27	motor and panel side ppm is done.
brc-2 on co-31	shifted to co-30
lbds-6 io rack	one sitop of io rack is powered with 230v as alternate source, taken from ACDB in LBDS-6.