

## RASTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 15/05/2025 Area: WT

Equipment	Job	
OT 4	LS- 2, channel and angle welding done, new switch (2NO+2NC) installed and bypass removed	
OT 4 series	panel and motor side ppm done	
OP 5	panel and motor side ppm done	
OP 5	trolly line checked at parking zone found pusher is rolling back (informed to railways for lifting the track)	
OP 3	D3 and 4 casecade cantactor and power collector pads 3 nos replaced	
EOT(O)	Aux.hoist ,gravity limit wire rope replaced	
OP 2,4 and 5	after rake maintenance done	