



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 02/05/2025

Area: OHP

Equipment	Job
brc-4 on co-8a	HMI box has been welded in Operator cabin.
co-35 brs at chute 1 and co-25 brs	rectified , checked and restored in circuit
co-6a pullchord abd BRS	rectified and restored in circuit.
Space heaters at HT couplers	all of them are inspected and ensured their working status.
1-14lc8,lc4,lc3	water levels are checked and dewatering is done.
brc-2 on co-28 and brc-3 on co-34	festoon cable maintenance is done.
JH O-3 take up lighting timer	Axially relay for timer has failed in rsc010a cjb, replaced relay and restored the lighting circuit in plc timer.
JH o-3 hoist	Motor assembly is done and local trail run is taken, and currents recorded. Motor needs to be fixed after pinion availability.
1-141lc3 i/c2	ACB has tripped on Earth Fault , suspecting fault in om-12 loads. OM-12 loads have been isolated and charged one after the other.
co-28,27a,30a,43a,42a,15a,41a,vf-15a,15a	1-141lc3 have been relocated as per the new list prepared.
cr-1a zss	zss cable rerouting is done.
co-50 h/e hoist	brake unit maintenance is done and load testing is done.