



वी.एस.पी.
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/02/2026

Area: OHP

Equipment	Job
co-41a,50,53,56 h/e hoists	motor and panel side ppm is done.
VF-16a chute vibrator	bed bolts got loose, fixed them properly.
OCR telecom room	Exchange room sump pump is not working, spare pump is put and de watering was started.
rsco-6a, co-10a,rsco-1a,rsco-2a,13a ; bf-1a,2a,3a,4a,7a,8a	bss circuit is checked and found ok.
co-8a,30,31,32,37a,65,69,70	chute vibrators inspection is done, found working in auto mode as well.
DE-23	OM-16 panel side blowing done and megger values of fan motor are recorded , trail run needs to be taken .
co-34	motor side half coupling was found damaged, changed coupling and fixed back in position.
wobr-3 on co-26	crmp side slew limit striker was missing, welded new one in its place.
co-8a, db-1, CO-17,18 ; co-31,32 ; co-36b,rco-2a	motor and panel side ppm is done
de-101	ral-1, chp side ral motor faulty, disconnected.
brc-4 on co-28	Slip Ring B phase lug got cut , cleaning done at sliring box, re lug done and charged brc.
co-10a	jod kept in circuit after switch replacement.