



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/10/2025

Area: WT

Equipment	Job
OP 10	D3, direction tested and kept in circuit (9 nos ,35 sq lugs replaced)
OP 10	D3, panel to motor cable found damaged,removed the damaged portion ,
OP 10	D3, motor TB removed and direct termination done
LC 10A	POE replaced ,dressing done and creepers removed @ Antina
OP 2 and 6, CP 1 and 4	after rake maintenance done