



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 10/07/2025

Area: OHP

Equipment	Job
co-9a	motor bed modification purpose, termination removed, lug found damaged, replaced lug, bed job is under progress.
co-5	vibration values were recorded.
rsco-10a	motor and panel ppm is done
75kw ,280s spare motor	shaft dimensions and base measurements taken,
180kw spare motor is shifted to co-33a h/e	160kw spare motor is shifted to ground level from 33a h/e
brc-3 on co-8a	ppm is done
wobr on co25	LT m3 motor megger values taken, , found healthy, left LT in DOL operation.
co-27	motor greasing is done,
tbs-24 io panel IO-11	io panel maintenance is done and mechanism checked.