



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 31/07/2025

Shift: C

Incharge(s): Saurabh Kumar Yadav

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|-------|------|---------------|--|--|----------|----------|-------------------|
| 1 | OHP | CO 41A | not healthy,BRS acted | reset | 01:20:00 | 01:35:00 | operation problem |
| 2 | OHP | CR1A | zss acted,probe cable damaged due to stone | cable re jointed | 00:30:00 | 00:40:00 | |
| 3 | OHP | WOBR on co 25 | slew not working,slew drive tripped in overload | reset | 01:45:00 | 01:55:00 | |
| 4 | OHP | CO 33M | B/W 2 not rotating | fault reset done than ok | 23:45:00 | 23:55:00 | |
| 5 | OHP | CO 84 | olr acted | reset | 04:30:00 | 04:35:00 | |
| 6 | OHP | TT 4 | Lt tripped 2 times,mpcb tripped | made it on | 00:50:00 | 00:55:00 | |
| 7 | OHP | CO 22 | not healthy,emergency in red,in cjb control cable loose connection | cable tightened | 02:00:00 | 02:35:00 | |
| 8 | OHP | TBS on CO 22 | LT not taking place,BRAKE too much tight | informed operation and mech,for brake adjustment | 02:35:00 | 02:50:00 | |
| 9 | OHP | BRC on CO 30 | LT not taking place ,acb is in off | acb made on | 04:00:00 | 04:20:00 | |
| 10 | OHP | CO 7 | red not healthy,IT acted | reset | 05:05:00 | 05:10:00 | |
| 11 | CHP | CC 111 | not healthy,PC acted | PC released | 22:50:00 | 23:00:00 | |
| 12 | CHP | CC 34 SCR2 | LT not working,OT acted | OT released | 00:35:00 | 00:45:00 | |
| 13 | CHP | CC 38 S1 | LT not working,drive tripped in overload | reset | 03:00:00 | 03:10:00 | |
| 14 | CHP | CC 54 | olr acted | reset | 05:45:00 | 05:50:00 | |
| 15 | CHP | CC 29 | OLR acted 3 times due to material | reset | 00:45:00 | 00:50:00 | |



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 31/07/2025

Incharge(s): Saurabh Kumar Yadav

Shift: C

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|-------|------|-----------|---|---|----------|----------|-------------------|
| 16 | CHP | CC 29 TT | not moving,one phase missing,pcrd cable is in full tension ,too much material | 100 meter temporary cable connected and given power supply and TT movement done | 03:30:00 | 05:00:00 | TT position on 32 |
| 17 | WT | CO 3(B) | MPCB TRIPPED due to overload | reset | 05:00:00 | 05:10:00 | |
| 18 | WT | CC 2(b) | mpcb tripped | reset | 04:45:00 | 04:50:00 | |