



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 19/05/2025

Area: OHP

Equipment	Job
tt-4 pcrd cable	old insulation of cable is worn out at some places, taping is done
jho-3 old hoist motor	motor is shifted to mechanical ars and pinion work is under process,
1-14lc4 and 1-14lc3	incomer 2 is made on and bus-coupler were made off.
co-9a,10a, rco-6a,rsc0-1a (festoon)	field devices ppm is done
CR-1A	motor termination and start point side are checked and proper insulation is provided. megger values were recorded. cr-2a fan cover was loose, bolt fixed and tightened it.