



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 11/02/2026

Area: CHP

Equipment	Job
CC-42,CC-104,RECL-1,STK-3,SCR-3,SCR-10	Busbar inspection done
CC-104,CC-42	Vibration readings taken
CC-37,SCR-3	ppm work done
Machine shifting	STK-2 shifted from CC-35 to CC-106
CC-106	Drive End Belt sway switches connections and checking done upto CJB.
JH-1	Hoist panel cleaning and tightness checking done
CC-8,CC-102	panel and motor ppm done
Misc	Processor-A to CM-9 profibus cable laying completed
Misc	Mechanical BRS module prepared and tested after giving supply by LUCKY agency
LIGHTING	CC-53 wall side LDB power restored and connections normalised. Temporary cables removed