



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 09/07/2025

Area: CHP

Equipment	Job
CC-57	motor and panel ppm done and Y phase at joint defect rectified
CC-58	panel side ppm done
SCR-8	boom conveyor output dropping when LT command is given. checked and found output supply relay MCB wire melted. Proper re termination done. to be checked further
Lighting	CC-126 stair case lighting fault rectified
Lighting	CC-48 T/E lighting circuit fault rectified and lights replaced
Misc	LC-2 old panel parts removed and shifted to CM-18