



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/12/2025

Area: OHP

Equipment	Job
co-65,66,67,36b,rc0-1a,rc0-2a,8a,28	ajd ppm is done
co-65,66,67,28,8a	beltscales ppm is done.
wbr-4 on co-6a	auxiliary supply contractor is bypassed using jumpers and restored lighting supply to the machine.
brc-1 on co-31	festoon cable and rollers maintenance is done.
tbs-4 on co-5a	ppm is done
1-14LC7 AND 1-14LC8	Incomers 1 and 2 were made ON and Bus couplers kept in OFF condition.