



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 08/01/2026

Area: OHP

Equipment	Job
brc-5 on co-32	chp side cjd, core got open near io rack jb, connected and restored in circuit.
co-12a	motor base bolts tightens is checked.
co-12a hoist	brake unit fixed and load test done.
vf-1a level	lighting is improved.
co-5,6,7,1a	cjd ppm is done
tt-2 pcrd removed cable	proper joint done and shifted to lc-3 cellar.
jh-2 tis area	lighting circuit rectified and improved lighting.
jh-14,bpc-1,bpc-2,27a,30a,31a,33a,35a,37a,38b, jh-15 hoists	ppm is done
brc-4 on co-28	derailed bogie adjustment is done along with mechanical
rsco-1a belt drive removed 22kw, 180L, 4 pole motor	coupling is removed and sent for overhauling
tbs-2 on co-20	ht coupler and slip ring ppm is done. drive panels and mcc cleaning is done
co-6	motor and panel side ppm is done
tbs-1 on co-22 ; wob-3 on oc-29 ; co-22,29	ppm is done; wbr-3 lighting is improved.