



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/01/2026

Area: WT

Equipment	Job
OC1A	R phase lug (70 sq,Al) and connector replaced @ PJB near motor
OC1A	ZSS Module with probe replaced and checked found OK
OC1A	Healthy interlock with main MCCB kept in circuit and checked found OK
OAF1A	Inch Reverse push button rectified@LCP and tested OK
EOT Crane(C)	Panel and Motor side ppm done , Main hoist cantactor 2C2 tips replaced
OP 6	Section isolators maintennce done,4 nos(col no 59,65,71 and 78)
OP 1 to 6	After rake maintenance done
CP 4	Control circuit checked ,4A2 rotor cantactor "NO" contact bypassed,sensor OK
MIS	Coal cabin,control desks and PLC panel blowing done