



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 17/06/2025

Area: OHP

| Equipment | Job |
|-------------------------------------|---|
| brc-4 on co-34 | hooter problem rectified and tested. |
| co-30,31,32 | motor, panel ppm and their h/e area hoists ppm is done. |
| brc on co-32 | b/w2 zss module replaced and tested. |
| tbs on co-7a | machine ppm is done. |
| tt-1,2,4 | panels blowing and tightness is checked. |
| co-5,6,7,1a cjb's, JH O-2 LDB | tightness checked and maintenance is done. |
| JH O-3 ; co-5 tunnel slope area. | bay lights used and illumination is improved. |
| co-50,51,53,14a,14b | panel and motor side running inspection is done. |
| co-16a,16b,17a,17b,41a,42a,50,53,56 | h/e area hoists ppm is done |
| EOT-1 | bus bar cleaning and collector pads tightness is ensured. |
| SB-1 bunker level low interlock | bunker low level interlock for vf-14,15 stoppage is bypassed in om-10 io rack as per operation requirement. |
| tis-2 | checked and restored into circuit. |
| BRC-5 sandvick | 3 icons for CT speed selection are provided in hmi for varying among them. |