

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 14/05/2025 Area: CHP

Equipment	Job
CC-231 tower lights	lamps and chokes removing work done
SCR-3	LT motor-9 meggar value found to be zero. Motor disconnected from circuit
SCR-4	LT motors checking and PCRD unwinding and winding checking done
CC-105,SCR-10	ppm done
Lighting	CC-33 flap gate LDB 4 pole isolator replaced with 32A MCB
lighting	CC-113 wall side T/E area 4no's 30w led fixing done