



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 06/06/2025

Shift: A

Incharge(s): Lal Singh, Arnab Roy

| Sl No | Area | Equipment      | Problem   | Action                                    | From     | To       | Remarks                   |
|-------|------|----------------|---|---|----------|----------|---------------------------|
| 1     | OHP  | CO 35          | OLR acted   | reset done                                | 09:30:00 | 09:40:00 |                           |
| 2     | OHP  | CO 29          | OLR acted   | reset done                                | 09:35:00 | 09:45:00 |                           |
| 3     | OHP  | CO 5           | BRS bypass request from operation                       | Bypassed AT CJB                           | 08:00:00 | 08:15:00 |                           |
| 4     | OHP  | SB 2A Bunker   | Bunker level to bypass on operation request             | bypass done at IO rack                    | 12:40:00 | 12:55:00 |                           |
| 5     | OHP  | WOBR on CO 6A  | LT not taking place due to overtension acted            | tension released                          | 11:25:00 | 11:40:00 |                           |
| 6     | CHP  | CC 131         | Tripped in overload ( 3 times)                          | reset done                                | 07:30:00 | 13:30:00 |                           |
| 7     | CHP  | CC 104 , SCR 9 | OHP side boom position bit not coming                   | Bypassed in IO rack                       | 12:30:00 | 12:45:00 |                           |
| 8     | CHP  | CC 35 , SCR 2  | LT not working due to pcrd overtension acted ( 2 times) | Overtension released                      | 12:50:00 | 13:25:00 |                           |
| 9     | CHP  | CC 38 , SCR 3  | Luff up to be done due to jamming                       | bypass done . Again removed               | 06:50:00 | 07:05:00 |                           |
| 10    | CHP  | CC 125         | OLR acted   | reset done                                | 13:40:00 | 13:45:00 |                           |
| 11    | CHP  | CC 31          | ZSS probe problem                                       | ZSS bypassed in IO rack                   | 13:20:00 | 13:30:00 | Probe change job going on |
| 12    | WT   | OP 8           | Drive 4 tripped in SL3HF fault                          | reset done                                | 09:55:00 | 10:10:00 |                           |
| 13    | WT   | OP 1           | Drive 2 tripping  | Motor burn, motor isolated and declutched | 13:30:00 | 13:50:00 |                           |