



वी.एस.पी  
VSP

# RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 26/06/2025

Area: IOSA

Equipment	Job
PLC (CPU)	COMMUNICATION FROM 3.0.0.X NETWORK DEFECT RECTIFIED , PATCH CHORD CHANGED AND COMMUNICATION ESTABLISHED IN ENGG and DEVELOPER STATION IN CONSTRUCTION BUILDING.
WOBR-L and T	SECOND RADIO MODEM POWERED UP AND CHECKED SIGNAL STRENGTH.
LBDS-2	PLC ROOM HOUSEKEEPING DONE.
OM-1	HOUSE KEEPING DONE. SURROUNDING ARE RAIN WATER GETTING STAGNATED. CLEARED WITH BOBCAT.
OC-17A	ELECTRONIC BRS UNIT AND SENSOR REMOVED , CLEANED AND CHECKED.
OC-16A	ELECTRONIC TYPE BRS UNIT AND SENSOR REMOVED , CLEANED AND CHECKED.
OC-11A	NEW RADIO MODEM ANTENNA FIXED AND SIGNAL STRENGTH CHECKED. FIXED BACK OLD ONE AND TAKEN IN TO LINE.
OTT-1A	CHUTE VIBRATOR MOTOR RECTIFIED AND KEPT BACK IN LINE AND CHECKED.
RUNNING INSPECTION	DONE ON OC-4A, 5A and 6A CONVEYORS.