



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 28/06/2025

Area: WT

Equipment	Job
OP 4	D6 motor ,lug fund cut in TB,replaced it
OP 9	Esteem Antina replaced with spare found OK
OP 9	For Forward limit, cable ( 3 core) laid from CJB to limit and connected , limit kept in circuit
OP 10	D2,3 and 5 motors direction checked found OK, moved the pusher single drive ,with all drives OK
OP 10	D5 motor alignment and termination done
OP 1,3,6,9 and CP 4	after rake maintenance done